

**GOSSNER EVANGELICAL – LUTHERAN CHURCH
IN CHOTANAGPUR AND ASSAM**

GELC ARCHIVE

Signature: **GELC-A _ 001 _ 0873**

Classification:

Original File No:

Title

GEL CHURCH CONSTRUCTION COMMITTEE_ BILL FILE OF BUILDERS'
ENTERPRISES

Volume:

Running from year: 1987

till year: 1980

Content:

- IInd phase addition of shops 19,20&21 and extensions_ ground floor & first floor.
- Builders' Enterprises to the Secretary, GEL Church Construction Committee _ extension of shopping complex.
- Proposed multipurpose building for GEL Church, Ranchi _ extension 3 shops.

G. E. L. CHURCH CONSTRUCTION

COMMITTEE

File No. _____

BILL FILE OF BUILDERS ENTERPRISES

II-ND PHASE - CONSTRUCTION OF
SHOPS 19, 20, + 21, + EXTENTIONS

1984-90

IIND PHASE ADDITION OF SHOPS 19,20 & 21 AND EXTENSIONS GROUND FLOOR & FIRST FLOOR

POSITION AS ON 20-09-90

Sl.No.	Bill No.	Date	Passed by	Entered in Cash Book of M/S Builders Enterprises.	Amount
1	2	3	4	5	6
II (a)	BE/115/87	10.12.87	D.K. Biswas	C.B.No. 132/25/31.12.87	5,85,883.87
(b)	BE/132/88	02.06.88	D.K. Biswas	C.B.No. 119/25.08.88	6,73,047.15
(c)	BE/143/88	01.11.88	D.K. Biswas	C.B.No. 249/08.02.89	1,41,693.45
(d)	BE/164/88	24.08.89	D.K. Biswas	C.B.No. 308/12.09.89	1,51,665.14
(e)	BE/146/88	29.11.88	D.K. Biswas	C.B.No. 249/08.02.89	2,66,056.30
					18,18,345.91

Subject to Ranchi Jurisdiction

CB/308
12-9-89

Phone : 22366 [PP]
23509

BUILDERS ENTERPRISES

(CIVIL ENGINEERS & CONTRACTORS)

G. E. L. CHURCH SHOPPING COMPLEX,

MAIN ROAD, RANCHI

Bill No...BE-164/89..

Date ...24.08-1989..

To The Secretary,

..... GEL Church Construction Committee.. Ranchi.

Sl. No.	DESCRIPTION	Quantity	Rate	Amount	Since Previous Bill
	IIND RUNNING ACCOUNT & FINAL BILL				
	<u>Extension of the existing multi-purpose building.</u>				
1/1	Earth work excavation in foundation.	2595.98 cft.	350/% cft.	908.00	166.60
2/2	Earth filling in plinth	1260.92 cft.	300/% cft.	378.27	378.27
3/3	Coarse and clean sand filling in foundation and plinth.	412.17 cft.	180/% cft.	741.90	606.88
4/4	First class brick flat soling in foundation.	1137.66 sft.	240/% sft.	2,730.38	1,729.27
5/5	Supplying and laying plain cement concrete(1:3:6) in foundation & plinth.	662.65 cft.	1800/% cft.	11,927.70	8,037.62
6/7	Supplying and laying RCC of grade M150 (1:2:4) in foundation upto plinth.	263.93 cft.	3000/% cft.	7,917.90	479.40
7/8	Providing and laying 1st class brick work in cement mortar (1:6) in foundation and plinth.	896.85 cft.	1530/% cft.	13,721.81	7,066.46
8/12	Supplying and laying 1 1/2" thick damp proof course at plinth level.	98.43 sft.	400/% sft.	393.72	-
9/14	Providing and laying 1st ext class brick work in cement mortar(1:8) in super structure.	1076.55 cft.	1530/% cft.	16,471.22	2,029.70

Contd..P/2

E & O R

For BUILDERS ENTERPRISES

Manager

BUILDERS ENTERPRISES

(CIVIL ENGINEERS & CONTRACTORS)

G. E. L. CHURCH SHOPPING COMPLEX,
MAIN ROAD, RANCHI

Bill No.....

Date

:- 2 -:

To

Sl. No.	DESCRIPTION	Quantity	Rate	Amount	Since Previous Bill
10/14a.	- do - in first floor	725.90 cft.	1550/ %cft.	11,245.25	4,789.65
11/15a.	Providing and laying first class half brick work in cement mortar (1:4) in partition walls in first floor.	185.89 sft.	775/ sft.	1,440.64	1,440.64
12/19	Supplying and laying RCC M150 in columns.	133.87 cft.	3200/ cft.	4,283.84	-
13/19a.	-do- in first floor.	110.33 cft.	3400/ cft.	3,751.22	-
14/21a.	Supplying and laying RCC Of M150 (1:2:4) in litels, first flxoor	65.47 cft.	3200/ cft.	2,095.04	2,095.04
15/22	Supplying and laying RCC of grade M150 in chajja.	362.97	1500/ sft.	5,444.55	-
16/ a.	-do- in first floor.	107.05 sft.	1700/ %sft.	1,819.85	1,819.85
17/23.	Supplying and laying RCC of grade M150 in rectangular T orl beam complete work.	151.72 cft.	3200/ cft.	4,855.04	-
18/23a.	-do- in first floor.	106.16 cft.	3400/ cft.	3,609.44	426.02
19/25.	Supplying and laying RCC of grade M150 in roof slab.	715.98 cft.	3200/ % cft.	22,911.36	-
20/25a.	-do- in first floor.	397.68 cft.	3400/ cft.	13,521.12	2094.40
21/26.	Supplying and laying RCC M150 in stair case.	116.46	3500/ cft (Prov.)	4,076.10	4,074.10
22/27.	Supplying and laying RCC facia or	176.36sft.	15/sft.	2,645.40	-
E&C complete work.					

For BUILDERS ENTERPRISES

Manager

Contd..P/3

Subject to Ranchi Jurisdiction

Phone : 22366 [PP]
23509**BUILDERS ENTERPRISES**

(CIVIL ENGINEERS & CONTRACTORS)

G. E. L. CHURCH SHOPPING COMPLEX,
MAIN ROAD, RANCHI

Bill No.....

:- 3 -:

Date

To

Sl. No.	DESCRIPTION	Quantity	Rate	Amount	Since Previous Bill
23/27a.	-do- in first floor	5.26ft.	17/sft.	88.40	88.40
24/a.	Supplying and placing RCC of grade M150 (1:2:4) in fines, first floor	74.61 sft.	17/sft.	1,268.37	1,268.37
25/31	Cost of reinforcement.	6.07 MT	8500/MT.	51595.00	9,656.00
26/32	½" th. cement plaster in ceiling complete work.	2228.07 sft.	170/% sft.	3,787.72	3,787.72
27/32a.	-do- in first floor.	2294.49 sft.	170/% sft.	3,900.63	3,900.63
28/34.	½"th. inside cement plaster, ground floor.	1538.27 sft.	170/% sft.	2,615.06	2,615.06
29/34a.	-do- in first floor	1619.37 sft.	170/% sft.	2,752.93	2,752.93
30/35.	½" thick outside cement plaster.	1691.67 sft.	180/% sft.	3,045.01	3,045.01
31/35a.	-do- in first floor	1307.95 sft.	180/% sft.	2,354.31	2,354.31
32/43.	Providing and laying 1½" th. marble chips in flooring.	1714.58 sft.	1800/% sft.	30,862.44	30,862.44
33/44	Providing and laying ½" marble skirting and dado complete.	327.09 sft.	1900/% sft.	6,214.71	6,214.71
34/53	Supplying and fitting 1st class best seasoned salwood works in chawkhats.	7.21 cft.	240/cft.	1,730.40	1,730.40
35/54	Supplying fitting and fixing 1½" fully panelled wood shutters in doors.	14.3 sft.	65/sft.	929.50	929.50

E & O R

Signed.....P/4

For BUILDERS ENTERPRISES

Manager

Subject to Ranchi Jurisdiction

Phone : 22366 [PP]
23509**BUILDERS ENTERPRISES**(CIVIL ENGINEERS & CONTRACTORS)
G. E. L. CHURCH SHOPPING COMPLEX,
MAIN ROAD, RANCHI

Bill No.....

: - 4 -:

Date

To

Sl. No.	DESCRIPTION	Quantity	Rate	Amount	Since Previous Bill
36/55	Supplying fitting & fixing 1½" fully glazed biza sal shutter in window, complete work.	36.33 sft.	65/ sft.	2,361.45	2,361.45
37/58	Supplying fitting 1½" fully glazed steel windows.	253.3 sft.	48/ sft.	12,158.40	12,158.40
38/59a.	Supplying fitting and fixing in position M.S. rolling shutters.	361.64 sft.	48/ sft.	17,358.72	17,358.72
39/60	Supplying fitting & fixing reled M.S. flat grills.	253.30 sft.	22/ sft.	5,572.60	5,572.60
40/61.	Supplying fitting and fixing 12 mm M.S. square bars in railing stair case.	63.51 sft.	28/sft Provi.	1,778.00	1,778.00
41/62.	Providing and fixing M.S. fan hooks, complete extra work.	6 nos.	20/each	120.00	120.00
42/A.	Supplying and placing RCC of grade M150 in walls 3" thick first floor.	351.43 sft.	17/ sft.	5,974.31	5,974.31
				293,358.59	151,665.14
CE/143/88 → Less : Paid in 1st R.A. Bill				141,693.45	
				151,665.14	151,665.14

RUPEES ONE LAKH FIFTY ONE THOUSAND SIX HUNDRED AND SIXTY FIVE PAISE FOURTEEN ONLY.

Recommended payment of 151,665.14

D. K. BISWAS, B. ARCH (CAL.) D.T.R.P. (CAL.) A.I.I.A.
ARCHITECT, TOWN PLANNER AND
REGISTERED VALUER NO. CAT-1/127,
CENTRAL BOARD OF DIRECT TAXESGOVT. OFFICE,
BARIATU ROAD, RANCHI-8

FOR BUILDERS ENTERPRISES

Manager

Subject to Ranchi Jurisdiction

Phone : 22366 [PP]
23509

BUILDERS ENTERPRISES

(CIVIL ENGINEERS & CONTRACTORS)

G. E. L. CHURCH SHOPPING COMPLEX,
MAIN ROAD, RANCHI

Bill No...BE/146/88.

Date ...29-11-88...

ToThe Secretary, GEL Church Construction Committee,
G.E.L.Church, Ranchi.

Sl. No.	DESCRIPTION	Quantity	Rate	Amount	Since Previous Bill
	<u>EXTENSION - BATA</u>				
	<u>FIRST RUNNING ACCOUNT BILL</u>				
1/1	Earth work excavation in foundation trenches complete work.	7214.98 cft.	350/ o/oo cft.	2525.24	2525.24
2/3	Coarse and clean sand filling or plinth including ramming and watering with all leads of water complete work.	474.26 cft	180.00/ %cft	853.67	853.67
3/4	First class brick work flat soling in foundation trenches or plinth joints filled with sand complete work.	1047.75 sft	240/ o/osft	2514.60	2514.60
4/5	Supplying and laying plain cement concrete (1:3:6) in foundation and plinth complete work.	541.69 cft	1800.00/ %cft	9750.42	9750.42
5/7	Supplying and laying R.C.C. of grade M-150 (1:2:4) in foundation of buildings structure upto plinth complete work.	1416.85 cft	3000.00/ %cft	42505.50	42505.50
6/12	Supplying and laying 1½" thick damp proof course at plinth with 1:2:4 cement concrete complete work.	70.98 sft	400.00/ %sft	283.92	283.92
7/19	Supplying and laying R.C.C M 150 1:2:4 in column with hard quartzite or trap stone chips complete work.	471.69 cft	3200.00/ %cft	15094.08	15094.08
8/23	Supplying and laying R.C.C. of grade M 150 (1:2:4) in rectangular T or L beam complete work.	75.02cft	3200.00/ %cft	2400.64	2400.64
9/23 b	-do- in roofbeams	123.68 cft	3200.00/ %cft	3957.76	3957.76

E & O E

For BUILDERS ENTERPRISES

Manager

Subject to Ranchi Jurisdiction

Phone : 22366 [PP]
23509

BUILDERS ENTERPRISES

(CIVIL ENGINEERS & CONTRACTORS)

G. E. L. CHURCH SHOPPING COMPLEX,
MAIN ROAD, RANCHI

Bill No.....

Date

- 1 2 -

To

.....

Sl. No.	DESCRIPTION	Quantity	Rate	Amount	Since Previous Bill
10/25	Supplying and laying R.C.C. of grade M 150 in (1:2:4) in roof slab complete work.	2295.64 cft	3200.00 /cft	73460.48	73460.48
11/31	Cost of reinforcement plain mild steel/fibbed steel for R.C.C. work for all places complete work.	13.26 M.T	8500.00 /M.T	112710.00	112710.00
	TOTAL			266056.30	266056.30
	(Rupees Two Lakhs Sixty Six Thousand Fiftysix and paise Thirty only).				

E & O E

For BUILDERS ENTERPRISES

Manager

CP 2498/8/2189
To Order
Subject to Ranchi Jurisdiction

Phone : 22366 [PP]
23509

BUILDERS ENTERPRISES

(CIVIL ENGINEERS & CONTRACTORS)
14, PURULIA ROAD, RANCHI - 834001

Bill No. BE: 143/1988.

Date 1-11-'88.

To The Secretary,

G.R.L. Church Construction Committee, Ranchi.

Sl. No.	DESCRIPTION	Quantity	Rate	Amount	Since Previous Bill
	<u>Extension of Shopping Complex</u> <u>I-ST RUNNING ACCOUNT BILL</u>				
1/1	Earth work excavation in foundation trenches pipe lines etc complete work.	2120 cft	350.0/ %cft	742.00	742.00
2/3	Coarse and clean sand filling in foundation trenches or plinth complete job.	186.12 cft	180/ % cft	335.02	335.02
3/4	I-st class Brick flat soling in foundation trenches or plinth joints filled with sand complete job.	417.13 sft	240/ % sft	1001.11	1001.11
/5	Supplying and Laying plain cement concrete (1:3:6) in foundation and plinth complete work.	210.56 cft	1800/ % cft	3790.08	3790.08
5/7	Supplying and laying R.C.C. of grade M150 1:2:4 in foundation of buildings upto plinth level	247.95 cft	3000/ % cft	7438.50	7438.50
6/8	Providing and Laying I-st class brick work in cement mortar (1:6) in foundation and plinth complete work.	434.99 cft	1530/ % cft	6655.35	6655.35

E & O B

For BUILDERS ENTERPRISES

Manager

Subject to Ranchi Jurisdiction

Phone : 22366 [PP]
23509

BUILDERS ENTERPRISES

(CIVIL ENGINEERS & CONTRACTORS)
14, PURULIA ROAD, RANCHI - 834001

Bill No.....

-2-

Date.....

To.....

Sl. No.	DESCRIPTION	Quantity	Rate	Amount	Since Previous Bill
1/12	Supplying and Laying 1½" thick damp proof course at plinth level complete work.	98.43 sft	400/% sft	393.72	393.72
8/14	Providing and laying I-st class brick work in cement mortar (1:8) in super structure Ground floor	943.89 cft	1530/% cft	14441.52	14441.52
9/14a	Do in First floor	416.49 cft	1550/% cft	6455.60	6455.60
10/19	Supplying and laying R.C.C. M150 (1:2:4) in column Ground floor.	133.87 cft	3200/% cft	4283.84	4283.84
11/19 a	Do in First floor.	110.33 cft	3400/% cft	3751.22	3751.22
12/22	Supplying and laying R.C.C. of grade M150 1:2:4 in chajra, Ground floor.	362.97 sft	1500/% sft	5444.55	5444.55
13/23	Supplying and Laying R.C.C. of grade M150 1:2:4 in rectangular T or L beam complete work.	151.72 cft	3200/% cft	4855.04	4855.04
14/23 a	Do in First floor	93.63 cft	3400/% cft	3183.42	3183.42
15/25	Supplying and Laying R.C.C. of grade M150 in roof slab Ground floor.	715.98 cft	3200/% cft	22911.36	22911.36

E & O B

For BUILDERS ENTERPRISES

Manager

Subject to Ranchi Jurisdiction

Phone : 22366 [PP]
23509

BUILDERS ENTERPRISES

(CIVIL ENGINEERS & CONTRACTORS)
14, PURULIA ROAD, RANCHI - 834001

Bill No.....

-3-

Date.....

To.....

Sl. No.	DESCRIPTION	Quantity	Rate	Amount	Since Previous Bill
16/25a	Do in First floor	336.08 cft.	3400/4 cft.	11426.72	11426.72
17/27	Supplying and laying R.C.C. fascia of 2½" thick of grade (1:2:4) complete work.	176.36 sft	15/ sft	2645.40	2645.40
18/31	Cost of reinforcement Plan Mild Steel/Ribbed Tor Steel for R.C.C. work complete job.	4.934 M.T	8500/ M.T	41939.00	41939.00
	Total			141693.45	141693.45
	(Rupees One Lakh Fortytone Thousand Six Hundred Ninetythree and paise Fortytive only).				

E & O B

For BUILDERS ENTERPRISES

Manager

CB 119 25/8/88

Endorsement
Mll

Subject to Ranchi Jurisdiction

Phone : 22366 [PP]
23509

116

BUILDERS ENTERPRISES

(CIVIL ENGINEERS & CONTRACTORS)
14, PURULIA ROAD, RANCHI - 834001

Bill passed on
25/8/88
Mll

Bill No. BE:132 /88

Date 02-06-88

To The Secretary

G.E.L. Church Construction Committee, Ranchi

Sl. No.	DESCRIPTION	Quantity	Rate	Amount	Since Previous Bill
	<u>Extension of Shopping Complex</u>				
	<u>IInd and Runing Account Bill & Final Bill</u>				
1/1	Earth work excavation in foundation trenches in all kinds of soil complete job.	13788.99	350.0/ cft	4822.65	978.82
2/2	Earth filling in plinth with approved earth complete job.	15386.85	300.0/ 0/0cft	4616.06	4616.06 744.19
3/3	Coarse and clean sand filling in foundation trenches or plinth complete job.	2737.71 cft	180.0/ 0/0cft	4927.88	2258.77
4/4	First class brick flat soling in foundation or plinth complete job.	7034.55 sft	240.0/ 0/0sft	7034.55 16882.92	6003.89
5/5	Supplying and laying plain cement concrete 1:3:6 in foundation.	2810.54 cft	1800.0/ 0/0cft	50589.72	9793.26
6/7	Supplying and laying R.C.C. of grade M150 1:2:4 in foundation up to plinth complete job.	2975.46 2975cft	3000.0/ 0/0cft	89263.80	36606.60
7/8	Providing and laying and laying first class brick work in cement mortar 1:6 in foundation and plinth complete job.	3140.97 cft	1530.0/ 0/0cft	48056.84	27481.86
8/12	Supplying and laying 1/4" thick damp proof course at plinth level complete job.	358.54 sft	400.0/ 0/0sft	1434.16	713.36

E & O B

Signature
25/8/88

For BUILDERS ENTERPRISES, 2

Manager

Subject to Ranchi Jurisdiction

Phone : 22366 [PP]
23509**BUILDERS ENTERPRISES**(CIVIL ENGINEERS & CONTRACTORS)
14, PURULIA ROAD, RANCHI - 834001

Bill No.....

- 3 2 10

Date.....

To.....

Sl. No.	DESCRIPTION	Quantity	Rate	Amount	Since Previous Bill
9/18	Providing and laying 1st class brick work in cement mortar 1:8 in super structure in GF complete job.	3432.48 cft	1530.0/0/0cft	52516.94	19642.29
10/14a.	Providing and laying 1st class brick work in cm (1:8) in super structure in first floor complete job.	3250.18 cft	1550.0/0/0cft	50377.79	50377.79 12582.12
11/15	Providing and laying 1st class half brick work in cement mortar 1:4 in partition wall in complete job.	sft1835.09 sft	750.0/0/0sft	13763.18	13763.18
12/15a	Providing and laying 1st class half brick work in superstructure in First floor complete job.	1103.86sft	775.0/0/0sft	8554.92	8554.92
13/19	Supplying and laying R.C.C. M150 1:2:4 in columns complete job in ground floor.	603.59cft	3200.0/0/0sft	19314.88	1033.92
14/19a	Supplying and laying RCC M150 1:2:4 in first floor.	558.03cft	3400.0/0/0cft	18973.02	3,295.28 18973.02
15/20	Supplying and laying RCC of grade M150 (1:2:4) in band at lental level in ground floor complete job.	378.12cft	3000.0/0/0cft	11343.60	4837.50
16/20a.	-do- in First floor	407.96cft	3200.0/0/0cft	13054.72	10,218.24 13054.72

contd., 3

E & O B

For BUILDERS ENTERPRISES

Manager

Subject to Ranchi Jurisdiction

Phone : 22366 [PP]
23509**BUILDERS ENTERPRISES**(CIVIL ENGINEERS & CONTRACTORS)
14, PURULIA ROAD, RANCHI - 834001

Bill No.....

- 3 -

Date.....

To.....

Sl. No.	DESCRIPTION	Quantity	Rate	Amount	Since Previous Bill
17/21	Supplying and laying RCC of grade M150 (1:2:4) in lintel at lintel level complete job ground floor.	31.95cft	3000.0/0/0cft	958.50	-
18/22	Supplying and laying RCC of grade M150 (1:2:4) in chajja complete job ground floor.	354.88 sft	1500.0/0/0cft	5323.20	3283.20
19/22a	Supplying and laying RCC of grade M150 1:2:4 in chajja with all labour and materials etc. complete first floor.	509.06sft	1700.0/0/0sft	8654.02	6256.34 8654.02
20/23	Supplying and laying RCC of grade M150 (1:2:4) in rectangular T or L beam ground floor.	863.86cft	3200.0/0/0cft	27643.52	7664.32
21/23a	-do- in First Floor.	797.11	3400.0/0/0cft	27101.74	10832.74 27101.74
22/25	Supplying and laying RCC of grade M150 (1:2:4) in roof slab ground floor.	2660.13	3200.0/0/0cft	85124.16	22700.48
23/25a	-do- in First floor.	1854.46 cft	3400.0/0/0cft	63051.64	11657.24 63051.64
24/26	Supplying and laying RCC of grade M150 (1:2:4) in stairs case complete job.	87.82cft	3500.0/0/0cft	3073.70	3073.70
25/27	Supplying and laying RCC fascia or apron in ground floor.	75sft	15.0/sft	1125.00	1125.00
26/27a	-do- in first floor	47.50sft	17.0/sft	807.50	807.50

Contd...4

E & O B

For BUILDERS ENTERPRISES

Manager

Subject to Ranchi Jurisdiction

Phone : 22366 [PP]
23509**BUILDERS ENTERPRISES**(CIVIL ENGINEERS & CONTRACTORS)
14, PURULIA ROAD, RANCHI - 834001

Bill No.....

- 4 -

Date.....

To.....

Sl. No.	DESCRIPTION	Quantity	Rate	Amount	Since Previous Bill
27/29	Supplying and placing RCC of grade M150 1:2:4 in fines in ground floor.	131.25sft	15.0/sft	1968.75	1968.75
28/29a.	-do- in first floor.	93.75 sft	17.0/sft	1593.75	1593.75
29.31	Cost of reinforcement plain mild steel or ribbed tor steel for RCC work complete job ground floor.	19256.84 kg	8500/MT	163683.14	30579.34
30/31a.	-do- in first floor	16.254MT	8500/MT	138159.00	49158.73
31/32	1/2" thick cement plaster 1:4 in ceiling and beam with properly screened sand complete job.	9676.65sft	170.0/0/sft	16450.31	16450.31
32/34	1/2" thick inside cement plaster 1:8 building complete job.	17558.09 sft	170.0/0/sft	29848.75	29848.75
33/35	1/2" thick out side cement plaster 1:6 of building complete job.	6873.92 sft	180.0/0/sft	12373.06	12373.06
34/39a.	RCC (1:2:4) projected sill	108.00rft	12.0/rft	1296.00	1296.00
35/43	Providing and laying 1 1/2" thick marble chips flooring complete job.	7806.72 sft	1800.0/0/sft	140520.96	1,40,520.96
36/44	Providing and laying 3/4" marble chips skirting and dado, complete job.	1021.36 sft	1900.0/sft	19405.84	19,405.84
37/52	Finishing walls with super snow cem, complete job.	6175.68 sft	175.0/0/sft	10807.44	10,807.44

contd..

E & O E

For BUILDERS ENTERPRISES

Manager

Subject to Ranchi Jurisdiction

Phone : 22366 [PP]
23509

BUILDERS ENTERPRISES

(CIVIL ENGINEERS & CONTRACTORS)
14, PURULIA ROAD, RANCHI - 834001

Bill No.....

Date.....

-: 5 :-

To.....

Sl. No.	DESCRIPTION	Quantity	Rate	Amount	Since Previous Bill
38/53	Supplying filling fixing 1st class best seasoned salwood works in chouxhats complete job.	12.13cft	240.0/ cft	2911.20	2911.20
39/54	Supplying filling and fixing 1 1/2" fully panelled wood shutters in doors as per approved design complete job.	141.24sft	65.0/ sft	9180.60	9180.60
40/58	Supplying filling and fixing fully glazed steel windows complete job.	276.0/sft	48.0/ sft	13248.00	13248.00
41/59a.	Supplying filling and fixing in position MS rolling shutters as approved design complete job.	1028.67	48.0/ sft	49376.16	49376.16 2643.84
42/60	Supplying filling and fixing MS flat grills to windows.	276.0sft	22.0/ sft	6072.00	6072.00
43/62	Providing and fixing fan hooks of MS rods 16mm dia 3'-0" long bend to the required size complete job.	36nos.	20/each	720.00	720.00
44/63	Supplying fitting and fixing C.I. 4" dia. rain water down pipes complete job.	120rft	32/rft	3840.00	3840.00
					Contd...6

E & O B

For BUILDERS ENTERPRISES

Manager

Subject to Ranchi Jurisdiction

Phone : 22366 [PP]
23509


BUILDERS ENTERPRISES

(CIVIL ENGINEERS & CONTRACTORS)
14, PURULIA ROAD, RANCHI - 834001

Bill No.....

Date.....

To.....
-: 6 :-

Sl. No.	DESCRIPTION	Quantity	Rate	Amount	Since Previous Bill
	<u>EXTRA ITEM</u>				
5/a	Supplying and providing MS hand rails in verandah painting etc complete job.	204.00 sft	30.0/ sft	6120.00	6120.00 ✓
				1258931.02	
	Less paid against 1st on A/c Bill		(-)	585883.87	
	Net Payable amount			673047.15	673047.15 ✓
	RUPEES SIX LACS SEVENTY THREE THOUSAND FORTY SEVEN AND PAISE FIFTEEN ONLY.				
	Recommended payment of Rs. 673047.15				
	 D. K. BISWAS, B. ARCH (CAL.) D.T. 28/8/88 (CAL. A.I.I.A.) ARCHITECT, TOWN PLANNER AND REGISTERED VALUER NO. CAT-1/127, CENTRAL BOARD OF DIRECT TAXES GOVT. OF INDIA, PARIATU ROAD RANCHI-8				

E & O B

For BUILDERS ENTERPRISES

Manager ✓

Subject to Ranchi Jurisdiction

Phone : 22366 [PP]
23509

BUILDERS ENTERPRISES

(CIVIL ENGINEERS & CONTRACTORS)
14, PURULIA ROAD, RANCHI - 834001

Bill No. BE-115/87.....

C.B. 132
25.12 Date 10.12.87

To The Secretary

G.E.L. Church Construction Committee, Ranchi.

Sl. No.	DESCRIPTION	Quantity	Rate	Amount	Since Previous Bill
<u>Name of Project: Proposed Multipurpose building for G.E.L. Church, Ranchi.</u>					
<u>1st R/A BILL</u>					
<u>ABSTRACT OF COST</u>					
1/1	Earth work excavation in foundation trenches in all kinds of soil, consolidating ramming watering etc. complete.	10982.38 cft	350.00 %cft	3843.83	3843.83
2/3	Coarse and clean sandfilling in foundation trenches or plinth including cost of materials, labours etc. complete.	1482.84 cft	180.00 %cft	2669.11	2669.11
3/4	I-st class brick flat soling in foundation or plinth joints with all labour and materials etc. complete.	4532.93 sft	240.00 %cft	10879.03	10879.03
4/5	Supplying and laying plain cement concrete 1:3:6 in foundation and plinth and other plain concrete works including cost of material, labour etc. complete.	2266.47 cft	1800.00 %cft	40796.46	40796.46
5/7	Supplying and laying R.C.C. of grade M-150 (1:2:4) in foundation of buildings upto plinth level with all materials and labour etc. complete.	1755.24 cft	3000.00 %cft	52657.20	52657.20
6/8	Providing and laying I-st class brick work- in in cement mortar 1:6 in foundation and plinth including all materials and labour etc. complete.	1344.77 cft	1530.00 %cft	20574.98	20574.98
7/12	Supplying and laying 1 1/2" thick dampproof course at plinth level with all labour and material etc. complete.	180.02 sft	400.00 %cft	720.80	720.80

extension-3
shops.

E & O B

For BUILDERS ENTERPRISES

Contd/P.2

Manager

Subject to Ranchi Jurisdiction

Phone : 22366 [PP]
23509

BUILDERS ENTERPRISES

(CIVIL ENGINEERS & CONTRACTORS)
14, PURULIA ROAD, RANCHI - 834001

Bill No.....

Date.....

To.....

2

Sl. No.	DESCRIPTION	Quantity	Rate	Amount	Since Previous Bill
2/14	Providing and laying I-st class brick work in cement mortar 1:8 in super structure in straight and curved lengths in building with all labour and material etc. complete.	2148.67 cft	1530.00 %cft	32874.65	32874.65
9/19	Supplying and laying R.C.C. M-150(1:2:4) in columns excluding the reft and including the all the materials and labour etc. complete.	571.28 cft	3200.00 %cft	18280.96	18280.96
10/20	Supplying and laying R.C.C. of grade M-150 (1:2:4) in band at lintel level including all the labour and materials but excluding the cost of reft.	216.87 cft	3000.00 %cft	6506.10	6506.10
11/21	Supplying and laying R.C.C. of grade - M-150 (1:2:4) in lintel at lintel level above 6" depth with well graded stone chips including all labour and materials excluding the cost of reft.	31.95 cft	3000.00 %cft	958.50	958.50
12/22	Supplying and laying R.C.C. of grade M-150 1:2:4 in chajja with all labour and material etc. complete.	136.00 sft	1500.00 %cft	2040.00	2040.00
13/23	Supplying and laying R.C.C. of grade M-150 in 1:2:4 in rectangular T or L beam including all labour and material but excluding the cost of reinforcement.	624.35 cft	3200.00 %cft	19979.20	19979.20
14/25	Supplying and laying R.C.C. of grade M-150 1:2:4 in roof slab with all materials and labour etc. complete. excluding the cost of reinforcement.	1950.74 cft	3200.00 %cft	62423.68	62423.68

E & O B

For BUILDERS ENTERPRISES

Contd/P.3

Manager

Subject to Ranchi Jurisdiction

Phone : 22366 [PP]
23509**BUILDERS ENTERPRISES**

(CIVIL ENGINEERS & CONTRACTORS)

14, PURULIA ROAD, RANCHI - 834001

Bill No.....

Date.....

To.....

: 3 :

Sl. No.	DESCRIPTION	Quantity	Rate	Amount	Since Previous Bill
15/31	Cost of reinforcement for all places/height and depth as per design including all labour and materials etc. complete.	15659.27 kg	8500.00 M.T.	133103.80	133103.80
16/19a	Supplying and laying R.C.C. M-150 1:2:4 in column in first floor.	461.11 cft	3400.00 %cft	15677.74	15677.74
17/20a	Supplying and laying R.C.C. of grade M-150 1:2:4 in band at lintel level in first floor with all labour and materials etc. including but excluding the cost of reinforcement.	88.64 cft	3200.00 %cft	2836.48	2836.48
18/22a	Supplying and laying R.C.C. of grade M-150 (1:2:4) in chajja in first floor with all labour and materials (excluding the cost of reinforcement) etc. complete.	141.04 sft	1700.00 %cft	2397.68	2397.68
19/23a	Supplying and laying R.C.C. of grade M-150 (1:2:4) in rectangular T or L beams in first floor including all labour and materials but excluding the cost of reinforcement.	478.50 cft	3400 %cft	16269.00	16269.00
20/25a	Supplying and laying R.C.C. of grade M-150(1:2:4) in first floor roof slab with all labour and material complete.	1511.60 cft	3400.00 %cft	51394.40	51394.40
21/31a	Cost of reinforcement plain mild steel ribbed steel work for all places and in first floor.	10470.62 kg	8500.00 M.T.	89000.27	89000.27
				585883.87	585883.87
(Rupees Five Lacs Eighty five thousand eight hundred eighty three and paise eighty-seven only)					

E & O E

For BUILDERS ENTERPRISES

Manager